

STATUS OF ONGOING PROJECTS AS ON AUGUST 2015

Sl. No.	Name of work	Date of commencement	Date fixed for completion	Agt. value Rs in lakhs	No. of Units					Physical Progress						Financial Progress		Remarks
					HIG	MIG-II	MIG-I	LIG	Total	Foundations	Sill Level	Lintel Level	Roof Level	Plasterings	Finis hings	As per Schedule	As per Actual	
I	KURNOOL DIVISION																	
1	Construction of 105 MIG-II, 19 MIG-I houses under Phase-IX S.F.S at Nandyal, Kurnool District	22.04.2013	21.07.2014 E.O.T granted up to 21.09.2015	1340.59	0	105	0	19	124	32	-	-	92	40	-	1085.88 (81%)	831.17 (62%)	Work is in progress
2	Construction of 4 MIG-III, 22 MIG-IV, 91 MIG-II and 60 MIG-I houses including amenities under Phase-III S.F.S at Joharapuram, Kurnool.	15.07.2013	14.01.2015 EOT granted up to 30.06.2015. E.O.T is applied for further period up to 31.12.2015. The same is under process	1696.25	26	91	60	0	177	-	-	-	162	137	-	1357.00 (80%)	1187.38 (70%)	Scheme restricted to 4 MIG-III, 22 MIG-IV, 77 MIG-II and 59MIG-I houses due to land dispute
Total				3036.84	26	196	60	19	301	32	0	0	254	177	0			

Sl. No.	Name of work	Date of commencement	Date fixed for completion	Agt. value Rs in lakhs	No. of Units					Physical Progress						Financial Progress		Remarks
					HIG	MIG-II	MIG-I	LIG	Total	Foundations	Sill Level	Lintel Level	Roof Level	Plasterings	Finishings	As per Schedule	As per Actual	
IV	Tadepalligudem Division : Nil																	
V	VISAKHAPATNAM DIVISION																	
6	Construction of 73 HIG, 13 MIG-II, 33 MIG-I and 93 MIG houses including amenities and infrastructure under SFS Phase-I at Pardesipalem, Visakhapatnam.	11.03.2014	10.09.2015	5916.84	73	13	33	93	212	Earth work excavation for cutting of hill is under progress.						5390.82 (91.11%)	1893.52 (32%)	Presently work stopped due to non payment of bills
Total					73	13	33	93	212									
Grand Total					10681.00	119	284	185	112	700								